

Lathrop

Lesmaute Chabot 46

Date	Bore No	Feet bored	Character of Country	
July 1928	1	117	brought forward	finished
July 16	2		delay from dismantling	Ref N ^o 12
17			" casing	to No 2 site
18			" casing	+ erecting
19			" erecting	
20			" erected	no water supply
21			do	do.
23	2	40'	Clay	
24		40	Clay to 60' decomposed	broken schist Put down 71' but casing
25		20	Schist	Put down 88'?, but casing
26		6	Solid schist	Completed bore dismantling plant
27	-		delay from	Casing to No 3 site
28	-		do	Erecting plant
		106		

over