

Peacefield Grove

Date	Box	Depth	Nature of material
1929			
20	4	2	55 4 59 Solca Serpentine
By No	5		
18	6	3	7 clay & ironstone
4795E 54393N			
	7		15. Decomposed ironstone
	8		15 " " 22 to 27
	9		15 Iron 37 to 52 Solca Serp
	11		52
	12		
By No	13	4	10 Decomposed ironstone
4795E 54393N			
	14		15. do
	15		3 do to 26 ft.
	16		
By No	18	5	12 Decomposed ironstone
4795E			
54393N			
	19		18 Ironstone
	20		5 Ironstone to 32 ft

Remarks

505

Completed No 2 Bore A line 59 ft.  
 Moving Plant to No 3 Site A line  
 Bore plant & commenced drilling  
 to 17 ft. from 17' to 22' material  
 - 27' to 30' decomposed Serpentine  
 entire carrying veins of asbestos  
 dismantling plant  
 Lifting Plant to No 4 Site A line  
 Bore plant commenced boring  
 from 26 to 28 decomposed serpentine  
 Lifting Plant to No 5 Site  
 & reeking plant  
 Bore plant & commenced  
 drilling No 5 hole  
 from 32 to 35 ft decomposed Serpentine  
 dismantled plant