

Report # : 10 Date : 02/09/2001

Page : 1

Well Permit : T/30P **Rig:** Ocean Bounty **Water Depth (m):** 101 **Well Start:** 24/08/01 15:45

Days on Well :	9.34	Depth (m) :	2109	Supervisor(s):	M. Jackson & J. Trethewie
Days from Spud :	5.93	TVD (m) :	2090	Rig M.I.C :	Klaus Zobel
Total Budget Days (P50) :	27.9	Progress(m) :	59		
Progress Budget Days (P50):	9.8	Rig Heading(°):	250		
AFE Cost :	\$14,370,000				
Cumulative Cost :	\$6,607,000				

Ops 00:00 to 06:00 : Rigged up and commenced running 10-3/4" x 9-5/8" casing.

Ops Summary (24 hrs) : Drilled 12-1/4" hole from 2050m to 2109mRT. Circulated hole to 1.28sg mud and performed wiper trip. Pulled 13-3/8" wear bushings and prepared to run 10-3/4" x 9-5/8" casing.

Start	Hours	Depth (m)	DT/ILT	Operations
12 1/4"				
0:00	3.75	2109	0	Drilled 12-1/4" hole from 2050m to 2109mRT total depth (TD). Average ROP 15.7m/hr.
3:45	2.75	2109	0	Circulated hole clean prior to pulling out of hole. Increased mud weight from 1.26sg to 1.28sg while circulating.
6:30	5.00	2109	0	Pulled out of hole from 2109m to 1713mRT with some overpull experienced. Back reamed from 1713m to 1636mRT and continued to pull out of hole to 1423m. Flow checked. Well static. Ran back in hole and tagged bottom at 2109mRT. No fill on bottom.
11:30	2.25	2109	0	Circulated bottoms up until shakers were clean while reciprocating drillpipe.
13:45	2.25	2109	0	Flow checked well at TD. Well static. Pull out of hole to 1380mRT.
16:00	4.00	2109	0	Pumped slug at 1380mRT. Pulled out of hole to 551mRT and performed flow check (13-3/8" shoe). Well static. Continued pulling BHA to surface.
20:00	2.00	2109	0	Racked back drill collars, and laid out Monel, FEWD tools and motor. 12-1/4" Hughes HC605 dull grading: 1-2-WT-S-X-I-NO-TD.
22:00	2.00	2109	0	Made up jetting sub and wear bushing retrieval tool. Ran in hole and jetted wellhead. Pulled 13-3/8" wear bushing. Pulled out of hole and prepared to run casing.

Report Duration (in hours) 24

Report # : 10 Date : 02/09/2001

Page : 2

Well Permit : T/30P **Rig:** Ocean Bounty **Water Depth (m):** 101 **Well Start:** 24/08/01 15:45

Casing - Mud and Survey Data

Last casing: 13-3/8" @ 551m RT

Liner:

Last BOP: 30/08/2001

Mud type : Aquadrill

Mud density : 1.28

Mud and/or Last Survey: 1.02deg Inc @ 2083mRT.
Survey comments:

Riser

Riser tension : 272 klbs

Riser angle : 0.75

Hole position : 1.2m

Comments : Riser angle and position taken from bullseves.

Weather Information

Wave (m): 0.9 **Swell (m):** 1.8 **Wind (kn):** 18 knots @ 090 degr

Temp (°C): 16 **Heave (m) :** 2 **Pitch (°):** 0.6 **Roll (°):** 0.6

Rig Heading(°): 250

Weather comments: Mild conditions with light to moderate winds.

Support Vessel Movements

Pacific Conqueror:
On standby at the rig.

Pacific Sentinel:
En route to Portland.

OHSE Reports

	Daily	Cumul.
LTI's :	0	0
TRC's :	0	0
Incident Reports :	0	2
Stop Cards :	19	87
Stop Tours :	0	0
Days since last LTI :		1434

Materials

Barite (t or sx)	1890	Fuel (m3)	373
Gel (t or sx)	800	HeliFuel(ltrs)	5000
Brine (m3)	0	Drill Water (m3)	1008
Cement (t or sx)	2484	Pot Water (m3)	98
Blend (t or sx)	118		
Base oil (m3)	0		

Personnel on Board

WEL	5	BHI Logging	6
DOGC	61	Dowell Schlumberger	1
Stolt Comex	3	Dril-Quip	2
Halliburton	1	Petrotech	0
BHI Mud	2	Weatherford	4
Schlumberger	0	Security DBS	0
SDI	0	Fugro	0
Anadril Schlumberger	3	Lawson and Treloar	0

Total POB : 88

Notes/Memo

Shipping Details:

1. Large vessel logged at 03:05 hrs, heading 231 degT. Closest Point of approach 15.1 Nm, bearing 332.
2. Large vessel logged at 05:50 hrs, heading 293 degT. Closest Point of approach 4.5 Nm, bearing 141.
3. Large vessel logged at 07:25 hrs, heading 072 degT. Closest Point of approach 6.0 Nm, bearing 296.
4. Large vessel logged at 12:15 hrs, heading 062 degT. Closest Point of approach 6.5 Nm, bearing 279.

Weather Forecast:

Winds shifting to north westerly and strengthening up to 25 knots, with swells increasing to 3 - 4m.

HSE:

1. Conducted H2S alarm drill and rig abandonment drill.
2. Hazard Hunt from 28-08-01 Update:
Of the 42 items identified, 30 items closed out, 6 items moved to action list, 6 items outstanding.