

Report # : 16 Date : 08/09/2001

Page : 1

Well Permit : T/30P **Rig:** Ocean Bounty **Water Depth (m):** 101 **Well Start:** 24/08/01 15:45

Days on Well :	15.34	Depth (m) :	2525	Supervisor(s):	D. Bell & J. Trethewie
Days from Spud :	11.93	TVD (m) :	2525	Rig M.I.C :	Klaus Zobel
Total Budget Days (P50) :	27.9	Progress(m) :	209		
Progress Budget Days (P50):	18.98	Rig Heading(°):	250		
AFE Cost :	\$14,370,000				
Cumulative Cost :	\$9,791,000				

Ops 00:00 to 06:00 : Continued to run logging suite #1.

Ops Summary (24 hrs) : Completed laying out core #3 and coring assembly. Ran in hole with 8-1/2" BHA and drilled to TD at 2525m. Dropped gyro and pulled out of hole. Rigged up to run wireline logging tools and ran in hole with logging suite #1.

Start	Hours	Depth (m)	DT/ILT	Operations
8 1/2"				
0:00	0.75	2316	0	Completed laying out core barrels. 57.5m core cut, 56.0m recovered (97%).
0:45	3.75	2316	0	Made up 8-1/2" drilling assembly and ran in hole to 9-5/8" shoe at 2101m, filling pipe every 20 stands.
4:30	0.50	2316	0	Serviced top drive.
5:00	0.25	2316	0	Continued to run in hole from 2101m to 2140m.
5:15	1.50	2316	0	Washed and reamed from 2140m to 2316m.
6:45	5.25	2525	0	Drilled 8-1/2" hole from 2316m to 2525m (TD). Average ROP 39.8m/hr. Flow checked drilling break at 2329m. Well static.
12:00	1.75	2525	0	Circulated bottoms up at TD. Dropped and pumped down Gyro survey. Flow checked well prior to pulling out of hole. Well static.
13:45	6.50	2525	0	Pulled out of hole. Flow checked well at 2101m (9-5/8" shoe) and BOP's. Well static. Retrieved survey tool and broke out bit.
20:15	0.75	2525	0	Held JSA and rigged up Schlumberger wireline.
21:00	3.00	2525	0	Prepared and ran log #1 GPIT/HLA/DSI/PEX/HNGS/LEH to 2380m.

Report Duration (in hours) 24

Report # : 16 Date : 08/09/2001

Page : 2

Well Permit : T/30P

Rig: Ocean Bounty

Water Depth (m): 101

Well Start:

24/08/01 15:45

Casing - Mud and Survey Data

Last casing: 9-5/8" @ 2101m RT

Liner:

Last BOP: 04/09/2001

Mud type : Aquadrill

Mud density : 1.16

Mud and/or Last Survey: 3.51deg Inc @ 2496mRT (drop gyro at TD).
Survey comments:

Riser

Riser tension : 272 klbs

Riser angle : 0.25

Hole position : 1.2m

Comments : Riser angle and position taken from bullseyes.

Weather Information

Wave (m): 3.7 **Swell (m):** 2.4 **Wind (kn):** 50 knots @ 320 degr

Temp (°C): 13 **Heave (m) :** 1.2 **Pitch (°):** 2.5 **Roll (°):** 3

Rig Heading(°): 250

Weather comments: Strong winds, showers, isolated thunderstorms.

Support Vessel Movements

Pacific Conqueror:
On standby at rig.

Pacific Sentinel:
En route to rig. ETA 00:20 hrs 9/09/01

OHSE Reports

	Daily	Cumul.
LTI's :	0	0
TRC's :	0	0
Incident Reports :	0	2
Stop Cards :	16	150
Stop Tours :	0	0
Days since last LTI :		1441

Materials

Barite (t or sx)	1780	Fuel (m3)	316
Gel (t or sx)	800	HeliFuel(ltrs)	3779
Brine (m3)	0	Drill Water (m3)	731
Cement (t or sx)	1778	Pot Water (m3)	98
Blend (t or sx)	598		
Base oil (m3)	0		

Personnel on Board

WEL	6	BHI Logging	6
DOGC	63	Dowell Schlumberger	0
Stolt Comex	3	Dril-Quip	0
Halliburton	1	Petrotech	0
BHI Mud	2	Weatherford	0
Schlumberger	9	Security DBS	0
SDI	1	Fugro	0
Anadril Schlumberger	0	DBS	0

Total POB : 91

Notes/Memo

Shipping Details:

1. Large vessel logged at 00:50 hrs, heading 005 degT. Closest Point of approach 18.5 Nm, bearing 090.
2. Large vessel logged at 06:45 hrs, heading 340 degT. Closest Point of approach 19.0 Nm, bearing 085.
3. Large vessel logged at 10:10 hrs, heading 307 degT. Closest Point of approach 16.0 Nm, bearing 093.
4. Large vessel logged at 15:30 hrs, heading 268 degT. Closest Point of approach 4.1 Nm, bearing 068.
5. Large vessel logged at 21:30 hrs, heading 332 degT. Closest Point of approach 14.8 Nm, bearing 110.
6. Large vessel logged at 21:30 hrs, heading 031 degT. Closest Point of approach 14.0 Nm, bearing 284.

Weather Forecast:

Becoming fine with moderating south westerly winds tending west/northwest and reducing to 10-15 knots during Sunday. Seas expected to reduce to 2-3m.