

**Report # : 8      Date : 31/08/2001**

**Page : 1**

**Well Permit :** T/30P      **Rig:** Ocean Bounty      **Water Depth (m):** 101      **Well Start:** 24/08/01 15:45

<b>Days on Well :</b>	7.34	<b>Depth (m) :</b>	1343	<b>Supervisor(s):</b>	M. Jackson & J. Trethewie
<b>Days from Spud :</b>	3.93	<b>TVD (m) :</b>	557	<b>Rig M.I.C :</b>	Dave Deron / Klaus Zobel
<b>Total Budget Days (P50) :</b>	27.9	<b>Progress(m) :</b>	786		
<b>Progress Budget Days (P50):</b>	6.74	<b>Rig Heading(°):</b>	250		
<b>AFE Cost :</b>	\$14,370,000				
<b>Cumulative Cost :</b>	\$5,727,000				

**Ops 00:00 to 06:00 :** Continued drilling 12-1/4" hole from 1343mRT to 1483mRT.

**Ops Summary (24 hrs) :** Completed BOP and diverter function tests. Drilled 13-3/8" cement plugs and shoe track to 560mRT and conducted Leak off Test to 2.15sg EMW. Drilled 12-1/4" hole from 560mRT to 1343mRT.

Start	Hours	Depth (m)	DT/ILT	Operations
<b>17 1/2"</b>				
0:00	1.50	557	0	Function tested BOP from both pods and diverter. OK.
<b>12 1/4"</b>				
1:30	2.50	557	0	Continued running in hole with 12-1/4" BHA. Tagged top of cement at 522mRT. Drilled cement and shoe track. Displaced to 1.10sg Aquadrill mud at 546mRT and completed drilling out cement to 557mRT.
4:00	0.25	560	0	Drilled 3m of new hole to 560mRT.
4:15	0.75	560	0	Circulated and conditioned mud prior to Leak Off Test (LOT).
5:00	0.50	560	0	Performed LOT to 2.15sg EMW with 1.10sg.
5:30	17.75	1320	0	Drill 12.1/4" hole from 560m - 1320mRT. Average ROP 42.8m/hr.
23:15	0.75	1343	0	Drilled 12-1/4" hole from 1320m - 1343m RT. Average ROP 30.7m/hr.
<b>Report Duration (in hours)</b>		24		

**Report # : 8      Date : 31/08/2001**

**Page : 2**

**Well Permit :** T/30P      **Rig:** Ocean Bounty      **Water Depth (m):** 101      **Well Start:** 24/08/01 15:45

**Casing - Mud and Survey Data**

**Last casing:** 13-3/8" @ 551m RT

**Liner:**

**Last BOP:** 30/08/2001

**Mud type :** Aquadrill

**Mud density :** 1.21

**Mud and/or** Last Survey: 0.64deg Inc @ 1384mRT  
**Survey comments:**

**Riser**

**Riser tension :** 272 klbs

**Riser angle :** 0.75

**Hole position :** 1.2m

**Comments :** Riser angle and position taken from bullseves.

**Weather Information**

**Wave (m):** 1.8      **Swell (m):** 3.0      **Wind (kn):** 35 knots @ 80 degree

**Temp (°C):** 14      **Heave (m) :** 2      **Pitch (°):** 0.8      **Roll (°):** 0.8

**Rig Heading(°):** 250

**Weather comments:** Fine conditions with freshening winds.

**Support Vessel Movements**

Pacific Conqueror:  
On standby at the rig.

Pacific Sentinel:  
In Portland.

**OHSE Reports**

	Daily	Cumul.
LTI's :	0	0
TRC's :	0	0
Incident Reports :	0	2
Stop Cards :	7	59
Stop Tours :	0	0
Days since last LTI :		1432

**Materials**

<b>Barite (t or sx)</b>	3802	<b>Fuel (m3)</b>	414
<b>Gel (t or sx)</b>	800	<b>HeliFuel(ltrs)</b>	5000
<b>Brine (m3)</b>	0	<b>Drill Water (m3)</b>	2320
<b>Cement (t or sx)</b>	2484	<b>Pot Water (m3)</b>	98
<b>Blend (t or sx)</b>	118		
<b>Base oil (m3)</b>	0		

**Personnel on Board**

WEL	5	BHI Logging	6
DOGC	61	Dowell Schlumberger	2
Stolt Comex	6	Dril-Quip	2
Halliburton	2	Petrotech	0
BHI Mud	2	Weatherford	2
Schlumberger	0	Security DBS	0
SDI	0	Fugro	0
Anadril Schlumberger	3	Lawson and Treloar	0

**Total POB : 91**

**Notes/Memo**

**Shipping Details:**

1. Large vessel logged at 00:20 hrs, heading 007 degT. Closest Point of approach 18.8 Nm, bearing 090.
2. Large vessel logged at 11:10 hrs, heading 042 degT. Closest Point of approach 18.0 Nm, bearing 270.

**Weather Forecast:**

Fine conditions continuing with with some showers developing during Saturday and Sunday. Winds easing during Saturday. A new front is approaching from the Bight and expected to increase seas and winds late Monday.