

KLE/3

29th July, 1958.

MEMORANDUMVisit to Zeehan, Penguin and Launceston.9th to 18th June, 1958.Monday 9th June.

Left Hobart 9 a.m. and arrived Launceston 12.15 p.m. Wound cable off spare drill stored in Commonwealth Works Department. Left for Burnie and arrived 6 p.m.

Tuesday 10th June.

Left 7.50 a.m. for Zeehan by rail motor. Took all details of the Paul Jet pump at the Mines Department residence. Called on Mr. Hodge to be informed he had posted stamp duty and filing fees (£2/10/-) on Mortgage Deed.

Wednesday 11th June.

Spent day at drill with W. Robinson. Ajax pump delivering very poor stream. Nut and lock nut loose on plunger end also valves needed replacing. Tightened leather cups and put four new valves in. Pump working O.K. again.

Thursday 12th June.

Spent day at drill site with driller, boxed all available drill core.

Friday 13th June.

Hole number two Kapi advanced to 311 feet on Thursday at end of shift. Sulphides came in at 278 feet. Left Zeehan at 1.20 p.m. and arrived Burnie at 5.30 p.m.

Monday 16th June.

Public Holiday.

Tuesday 17th June.

Left Burnie at 8.30 a.m. and met N.K. Harper <sup>At Penguin</sup> and helper also bridge foreman for T.G. Railways. The work of placing a platform on which to support the drill was well advanced. The percussion drill to commence drilling on Thursday. Handed over spool with the new condition 3" drill cable with rope swivel attached. Arrived Launceston at 4 p.m. via Railton after visit to D. Hardman.

Wednesday 18th June.

Delivered E 1000 A size feed nut and drive rod material to Glasgow Engineering Company and discussed arrangements for making sliding Kelly with lathed out

2.

~~153~~

(43)

Director of Mines,

feed nut for use with E 1000 diamond drill swivel head  
for Hobart Bridge test drilling.

Left Launceston at 2 p.m. and arrived Hobart at  
5 p.m.



(K. L. Evans)  
SUPERINTENDENT OF DRILLING.

Director of Mines,  
HOBART.