

**Report # : 17    Date : 09/09/2001**

**Page : 1**

**Well Permit :** T/30P      **Rig:** Ocean Bounty      **Water Depth (m):** 101      **Well Start:** 24/08/01 15:45

<b>Days on Well :</b>	16.3	<b>Depth (m) :</b>	2525	<b>Supervisor(s):</b>	D. Bell & J. Trethewie
<b>Days from Spud :</b>	12.9	<b>TVD (m) :</b>	2525	<b>Rig M.I.C :</b>	Klaus Zobel
<b>Total Budget Days (P50) :</b>	27.9	<b>Progress(m) :</b>	0		
<b>Progress Budget Days (P50):</b>	22	<b>Rig Heading(°):</b>	250		
<b>AFE Cost :</b>	\$14,370,000				
<b>Cumulative Cost :</b>	\$10,398,000				

**Ops 00:00 to 06:00 :** Continued logging run #3 (MDT surveys).

**Ops Summary (24 hrs) :** Completed wireline logging runs #1 and #2. Ran in hole with logging suite #3 and commenced MDT surveys.

<b>Start</b>	<b>Hours</b>	<b>Depth (m)</b>	<b>DT/ILT</b>	<b>Operations</b>
<b>8 1/2"</b>				
0:00	7.25	2525	0	Completed logging run #1 GPIT/HRLA/DSI/PEX/HNGS/LEH. Pulled tool to surface and laid out same.
7:15	3.50	2525	0	Picked up logging tools and ran in hole with logging suite #2 (FMI). Completed logs from TD (wireline TD at 2530.0mRT) to 9-5/8" casing shoe (wireline depth at 2103.5mRT). Pulled out of hole to lay out tools.
10:45	12.75	2525	0	Picked up logging suite #3 (MDT) and ran in hole. Commenced MDT pre-tests.
23:30	0.50	2525	0.5 D18	Attempted to pump out Schlumberger MDT sample without success.
<b>Report Duration (in hours)</b>		24		

**Report # : 17    Date : 09/09/2001**

**Page : 2**

**Well Permit :** T/30P    **Rig:** Ocean Bounty    **Water Depth (m):** 101    **Well Start:** 24/08/01 15:45

**Casing - Mud and Survey Data**

**Last casing:** 9-5/8" @ 2101m RT

**Liner:**

**Last BOP:** 04/09/2001

**Mud type :** Aquadrill

**Mud density :** 1.16

**Mud and/or** Last Survey: 3.51deg Inc @ 2496mRT (drop gyro at TD).  
**Survey comments:**

**Riser**

**Riser tension :** 272 klbs

**Riser angle :** 0.25

**Hole position :** 1.2m

**Comments :** Riser angle and position taken from bullseves.

**Weather Information**

**Wave (m):** 2.1    **Swell (m):** 2.4    **Wind (kn):** 30 knots @ 240 degr

**Temp (°C):** 13    **Heave (m) :** 2    **Pitch (°):** 1.5    **Roll (°):** 2

**Rig Heading(°):** 250

**Weather comments:** Conditions easing throughout the day.

**Support Vessel Movements**

Pacific Conqueror:  
In Portland.

Pacific Sentinel:  
On standby at rig.

**OHSE Reports**

	Daily	Cumul.
LTI's :	0	0
TRC's :	0	0
Incident Reports :	0	2
Stop Cards :	7	158
Stop Tours :	0	0
Days since last LTI :		1442

**Materials**

<b>Barite (t or sx)</b>	1780	<b>Fuel (m3)</b>	309
<b>Gel (t or sx)</b>	800	<b>HeliFuel(ltrs)</b>	3092
<b>Brine (m3)</b>	0	<b>Drill Water (m3)</b>	697
<b>Cement (t or sx)</b>	1778	<b>Pot Water (m3)</b>	98
<b>Blend (t or sx)</b>	598		
<b>Base oil (m3)</b>	0		

**Personnel on Board**

WEL	6	BHI Logging	3
DOGC	61	Dowell Schlumberger	0
Stolt Comex	0	Dril-Quip	0
Halliburton	1	Petrotech	0
BHI Mud	2	Weatherford	4
Schlumberger	16	EGIS	1
SDI	0	Fugro	0
Anadril Schlumberger	0	Linkweld	1

**Total POB : 95**

**Notes/Memo**

**Shipping Details:**

1. Large vessel logged at 05:00 hrs, heading 093 degT. Closest Point of approach 15.9 Nm, bearing 289.
2. Large vessel logged at 08:12 hrs, heading 280 degT. Closest Point of approach 18.1 Nm, bearing 280.
3. Large vessel logged at 08:20 hrs, heading 332 degT. Closest Point of approach 16.5 Nm, bearing 070.
4. Large vessel logged at 11:30 hrs, heading 074 degT. Closest Point of approach 4.0 Nm, bearing 295.
5. Large vessel logged at 16:30 hrs, heading 334 degT. Closest Point of approach 9.8 Nm, bearing 106.
6. Large vessel logged at 19:00 hrs, heading 251 degT. Closest Point of approach 13.8 Nm, bearing 143.

**Weather Forecast:**

Calm conditions expected to change late Monday with WSW swell expected to rise to 3-4m.