

Report # : 18 Date : 10/09/2001

Page : 1

Well Permit : T/30P **Rig:** Ocean Bounty **Water Depth (m):** 101 **Well Start:** 24/08/01 15:45

Days on Well :	17.3	Depth (m) :	2525	Supervisor(s):	D. Bell & S. Job
Days from Spud :	13.9	TVD (m) :	2525	Rig M.I.C :	Klaus Zobel
Total Budget Days (P50) :	37.7	Progress(m) :	0		
Progress Budget Days (P50):	22.9	Rig Heading(°):	250		
AFE Cost :	\$19,980,000				
Cumulative Cost :	\$10,990,000				

Ops 00:00 to 06:00 : Completed rigging down Schlumberger wireline. Commenced making up and running in hole with 7" chrome production liner.

Ops Summary (24 hrs) : Completed MDT and CSI (checkshot) wireline logging of the 8-1/2" hole. Commenced rigging down Schlumberger wireline.

Start	Hours	Depth (m)	DT/ILT	Operations
8 1/2"				
0:00	5.75	2525	0	Ran Schlumberger wireline log #3 MDT to obtain formation pressures.
5:45	2.00	2525	2 D18	Pulled MDT tool out of hole to adjust a manual valve to enable reservoir fluid samples to be taken.
7:45	9.50	2525	0	Ran Schlumberger wireline log #3 MDT. 4 x 450mL reservoir fluid samples were taken; 2 samples at 2144mRT and 2297mRT.
17:15	5.75	2525	0	Ran Schlumberger wireline log #4 CSI from TD to 1200mRT. Signal was lost at 1100mRT. Possible top of cement behind 9 5/8" casing.
23:00	1.00	2525	0	Lay down log #4 CSI tools and commenced rigging down Schlumberger wireline.
Report Duration (in hours)		24		

Report # : 18 Date : 10/09/2001

Page : 2

Well Permit : T/30P

Rig: Ocean Bounty

Water Depth (m): 101

Well Start:

24/08/01 15:45

Casing - Mud and Survey Data

Last casing: 9-5/8" @ 2101m RT

Liner:

Last BOP: 04/09/2001

Mud type : Aquadrill

Mud density : 1.16

Mud and/or Survey comments: Last Survey: 3.51deg Inc @ 2496mRT (drop gyro at TD).

Riser

Riser tension : 272 klbs

Riser angle : 0.25

Hole position : 1.2m

Comments : Riser angle and position taken from bullseves.

Weather Information

Wave (m): 0.9 **Swell (m):** 2.1 **Wind (kn):** 20 knots @ 050?

Temp (°C): 13 **Heave (m) :** 2 **Pitch (°):** 0.7 **Roll (°):** 0.5

Rig Heading(°): 250

Weather comments:

Support Vessel Movements

Pacific Conqueror:
On standby at rig.

Pacific Sentinel:
On standby at rig.

OHSE Reports

	Daily	Cumul.
LTI's :	0	0
TRC's :	0	0
Incident Reports :	0	2
Stop Cards :	1	159
Stop Tours :	0	0
Days since last LTI :		1443

Materials

Barite (t or sx)	1780	Fuel (m3)	443
Gel (t or sx)	800	HeliFuel(ltrs)	2786
Brine (m3)	0	Drill Water (m3)	785
Cement (t or sx)	1778	Pot Water (m3)	98
Blend (t or sx)	598		
Base oil (m3)	0		

Personnel on Board

WEL	6	BHI Logging	3
DOGC	56	Dowell Schlumberger	0
Stolt Comex	0	Dril-Quip	0
Halliburton	1	Petrotech	0
BHI Mud	2	Weatherford	4
Schlumberger	21	EGIS	2
Oilphase	1	Fugro	0
Anadril Schlumberger	0	Linkweld	1
Total POB :		97	

Notes/Memo

Shipping:

1. Large vessel logged at 02:15 hrs, heading 272?T. Closest Point of approach 17.3 Nm, bearing 048?T.
2. Large vessel logged at 07:10 hrs, heading 260?T. Closest Point of approach 10.5 Nm, bearing 047?T.
3. Large vessel logged at 07:30 hrs, heading 098?T. Closest Point of approach 5.4 Nm, bearing 291?T.
4. Large vessel logged at 18:00 hrs, heading 111?T. Closest Point of approach 10.7 Nm, bearing 306?T.

Weather:

Swell expected to rise to 3-4m over the next day.

Wireline:

Bottom hole temperature was 115.5deg C at 2507.5mRT from wireline log #3 MDT.