
Seismic Daily Report for 17 Mar 2008

Cue Energy Resources Ltd

Cue 2D

T 37_38P Bass Straight Australia

CGGVeritas: Pacific Titan

Contents

Daily Report for 17 Mar 2008	1
Daily Time and Activity Summary	1
Daily Timing	1
Prime Production	1
Total Daily Prime Production	1
Line Comments	1
Survey Totals	1
Total Survey Hours	1
Total Survey Prime Production	1
HSE	2
Exposure Hours	2
Incidents	2
Activities	2
Comments	3

Daily Report for 17 Mar 2008

Daily Time and Activity Summary

Start	End	Duration	Category	Code	Comment
04:00	05:17	1.283	SB	19	Start of Cue Energy Resources at midpoint of Tap Oil and Cue Resources at 039°41'20S 145°53'25E.
05:17	11:30	6.217	SB	01	Commenced line VCUE08-E08-001, completed no problems.
11:30	13:03	1.550	SB	02	Line change to line VCUE08-E11-002.
13:03	19:39	6.600	SB	01	Commenced line VCUE08-E11-002, completed.
19:39	21:17	1.633	SB	02	Line change to line VCUE08-E15-003.
21:17	24:00	2.717	SB	01	Commenced line VCUE08-E15-003, MSP 2176.

Daily Timing

Code	Comment	Client Time	Contractor Time	Duration
01	Prime - Acquisition	15.533		15.533
02	Prime - Line Change	3.183		3.183
19	Transit from midpoint between Tap Oil & Cue Energy	1.283		1.283
	Totals	20.00	0.00	20.00

Prime Production

seq	line	dir	FCSP	LCSP	KM	KMFF	CMP
001	VCUE08-E08-001	177	3220	881	58.50000	55.50000	58.50000
002	VCUE08-E11-002	357	1001	3333	58.32500	55.32500	58.32500
003	VCUE08-E15-003	177	3211	2176	25.90000	25.90000	25.90000

Total Daily Prime Production

KM	KMFF	CMP
142.72500	136.72500	142.72500

Line Comments

Seq	Line	Comments
001	VCUE08-E08-001	Recording line VCUE08-E08-001, completed no problems.
002	VCUE08-E11-002	Recording line VCUE08-E11-002, completed within specs.

Survey Totals

Total Survey Hours

Code	Comment	Client Time	Contractor Time	Duration
01	Prime - Acquisition	15.533		15.533
02	Prime - Line Change	3.183		3.183
19	Transit from midpoint between Tap Oil & Cue Energy	1.283		1.283
	Totals	20.00	0.00	20.00

Total Survey Prime Production

KM	KMFF	CMP
142.72500	136.72500	142.72500

Percent Survey Completed by KMFF = 3.74%

Percentage Survey Completed by sail CMP = 3.58%

HSE

Exposure Hours

Type	17 Mar	Cumulative
client_hours	20	20
maritime_hours	320	320
seismic_hours	340	340
third_party_hours	20	20
Total	700	700

Total man days: 29.1666666667

Incidents

Type	17 Mar	Cumulative
Fatality	0	0
Lost Time Incident	0	0
Medical Treatment	0	0
First Aid	0	0
Restricted Work	0	0
Material Loss/Damage	0	0
Environmental Incident/Damage	0	0
Near Miss	0	0
Hazard	0	0
Unsafe Act	0	0
Total	0	0

Comments

6 Toolbox meetings held at shift change.

1 Toolbox meeting held for source retrieval.

1 Toolbox meeting held for source deployment.

Activities

Type	17 Mar	Cumulative
Safety Drills	0	0
Safety Meetings	0	0
Boat Launches	0	0
Boat Transfers	0	0
Toolbox Meetings	8	8
Helicopter Landings	0	0
Safety Audit - Internal	0	0

Type	17 Mar	Cumulative
Safety Audit - External	0	0

Comments

Survey commenced at 04:00 Hrs at position 039°41'20S 145°53'25E. First line of the survey was VCUE08-E08-001 line E11 was also completed with line E15 recorded up to midnight. In all a good day's production.