
Seismic Daily Report for 27 Mar 2008

Cue Energy Resources Ltd

Cue 2D

T 37_38P Bass Straight Australia

CGGVeritas: Pacific Titan

Contents

Daily Report for 27 Mar 2008	1
Daily Time and Activity Summary	1
Daily Timing	1
Prime Production	1
Total Daily Prime Production	1
Line Comments	1
Survey Totals	2
Total Survey Hours	2
Total Survey Prime Production	2
HSE	2
Exposure Hours	2
Incidents	2
Activities	3
Comments	3
Plots	4

Daily Report for 27 Mar 2008

Daily Time and Activity Summary

Start	End	Duration	Category	Code	Comment
00:00	01:35	1.583	SB	10	Waiting for sea state to drop before deploying the vane.
01:35	02:03	0.467	SB	10	Deploying the vane.
02:03	04:13	2.167	SB	10	Deploying seismic sources.
04:13	06:00	1.783	SB	10	Heading for line VCUE08-N42-039, offset shots taken for check all okay offset 145m.
06:00	08:03	2.050	SB	01	Commenced line VCUE08-N42-039, completed in spec.
08:03	09:37	1.567	SB	02	Line change to line VCUE08-N46-040.
09:37	11:46	2.150	SB	01	Commenced line VCUE08-N46-040, completed within specs.
11:46	13:34	1.800	SB	02	Line change to line VCUE08-N49-041.
13:34	15:36	2.033	SB	01	Commenced line VCUE08-N49-041, completed within specs.
15:36	16:56	1.333	SB	02	Line change to line VCUE08-N45-042.
16:56	19:00	2.067	SB	01	Commenced line VCUE08-N45-042 completed within specs but run-in to line shortened due to an oil rig.
19:00	19:30	0.500	DT	30	Line change extended to give gunners more time to repair sensor on string 1.
19:30	21:08	1.633	SB	02	Line change to line VCUE08-N48-043.
21:08	23:12	2.067	SB	01	Commenced line VCUE08-N48-043, completed within specs.
23:12	24:00	0.800	SB	02	Line change to line VCUE08-N44-044.

Daily Timing

Code	Comment	Client Time	Contractor Time	Duration
01	Prime - Acquisition	10.367		10.367
02	Prime - Line Change	7.133		7.133
10	Weather	6.000		6.000
30	Source		0.500	0.500
	Totals	23.50	0.50	24.00

Prime Production

seq	line	dir	FCSP	LCSP	KM	KMFF	CMP
039	VCUE08-N42-039	267	1660	881	19.50000	16.50000	19.50000
040	VCUE08-N46-040	087	1001	1775	19.37500	16.37500	19.37500
041	VCUE08-N49-041	267	1651	881	19.27500	16.27500	19.27500
042	VCUE08-N45-042	087	1001	1774	19.35000	16.35000	19.35000
043	VCUE08-N48-043	267	1651	881	19.27500	16.27500	19.27500

Total Daily Prime Production

KM	KMFF	CMP
96.77500	81.77500	96.77500

Line Comments

Seq	Line	Comments
039	VCUE08-N42-039	Recording line VCUE08-N42-039, completed within specs.
040	VCUE08-N46-040	Recording line VCUE08-N46-040, completed within specs, SP1635 gun 6 string 2 no firing array volume 2890 cu ins.
041	VCUE08-N49-041	Recording line VCUE08-N49-041, completed within specs no problems.
042	VCUE08-N45-042	Recording line VCUE08-N45-042, completed tail end of the streamer still in a slight turn when noise strip taken due to a shortened run-in to line to give some clearance to a rig. At SP 1548 guns 7 & 9 disabled due to spread errors array volume now 2850 cu ins.
043	VCUE08-N48-043	Recording line VCUE08-N48-043, completed within specs.

Survey Totals

Total Survey Hours

Code	Comment	Client Time	Contractor Time	Duration
01	Prime - Acquisition	152.683		152.683
02	Prime - Line Change	77.317		77.317
10	Weather	27.467		27.467
19	Transit from midpoint between Tap Oil & Cue Energy	1.283		1.283
30	Source		1.250	1.250
	Totals	258.75	1.25	260.00

Total Survey Prime Production

KM	KMFF	CMP
1424.50000	1298.50000	1424.50000

Percent Survey Completed by KMFF = 35.49%

Percentage Survey Completed by sail CMP = 35.69%

HSE

Exposure Hours

Type	27 Mar	Cumulative
client_hours	24	260
maritime_hours	384	4160
seismic_hours	408	4420
third_party_hours	24	260
Total	840	9100

Total man days: 379.166666667

Incidents

Type	27 Mar	Cumulative
Fatality	0	0
Lost Time Incident	0	0
Medical Treatment	0	0

Type	27 Mar	Cumulative
First Aid	0	0
Restricted Work	0	0
Material Loss/Damage	0	0
Environmental Incident/Damage	0	0
Near Miss	0	0
Hazard	0	0
Unsafe Act	0	0
Total	0	0

Comments

6 Toolbox meetings held at shift change.

1 Toolbox meeting for source retrieval.

1 Toolbox meeting held for source deployment.

1 Life raft drill held.

1 Cross audit done by observers on the work boat deck area.

Activities

Type	27 Mar	Cumulative
Safety Drills	1	2
Safety Meetings	0	1
Boat Launches	0	0
Boat Transfers	0	0
Toolbox Meetings	8	83
Helicopter Landings	0	0
Safety Audit - Internal	1	1
Safety Audit - External	0	0

Comments

Half the day was lost to weather downtime but once production commenced things went reasonably well with lines VCUE08-N42, N46,N41,N45 & N48 completed.

Plots

