
Seismic Daily Report for 18 Apr 2008

3D Oil

3D Oil T41P 2D

T41P Bass Straight Australia

CGGVeritas: Pacific Titan

Contents

Daily Report for 18 Apr 2008	1
Daily Time and Activity Summary	1
Daily Timing	1
Prime Production	1
Total Daily Prime Production	1
Line Comments	1
Survey Totals	1
Total Survey Hours	1
Total Survey Prime Production	1
HSE	2
Exposure Hours	2
Incidents	2
Activities	2
Comments	3

Daily Report for 18 Apr 2008

Daily Time and Activity Summary

Start	End	Duration	Category	Code	Comment
15:00	17:45	2.750	SB	19	Commenced the 3D Oil survey at the midpoint of the transit from the Cue Energy survey add the 3D Oil survey at 040°10'32S 146°18'10E at 15:00 Hrs local.
17:45	19:35	1.833	SB	01	Commenced line TDOB08-044-001, completed within spec, compass VIC20 knocked out in SPECTRA due to high bias.
19:35	21:50	2.250	SB	02	Nominal line change to line TDOB08-030.
21:50	24:00	2.167	DT	38	Line change to line TDOB08-030 extended while repairs are being made to the towing vane harness.

Daily Timing

Code	Comment	Client Time	Contractor Time	Duration
01	Prime - Acquisition	1.833		1.833
02	Prime - Line Change	2.250		2.250
19	Transit from midpoint between Cue Energy & 3D Oil	2.750		2.750
38	Towing		2.167	2.167
	Totals	6.83	2.17	9.00

Prime Production

seq	line	dir	FCSP	LCSP	KM	KMFF	CMP
001	TDOB08-044-001	057	1001	1606	15.15000	12.15000	15.15000

Total Daily Prime Production

KM	KMFF	CMP
15.15000	12.15000	15.15000

Line Comments

Seq	Line	Comments
001	TDOB08-044-001	Recording line TDOB08-044-001, completed within spec compass S1C20 knocked out in SPECTRA due to high bias.

Survey Totals

Total Survey Hours

Code	Comment	Client Time	Contractor Time	Duration
01	Prime - Acquisition	1.833		1.833
02	Prime - Line Change	2.250		2.250
19	Transit from midpoint between Cue Energy & 3D Oil	2.750		2.750
38	Towing		2.167	2.167
	Totals	6.83	2.17	9.00

Total Survey Prime Production

KM	KMFF	CMP
15.15000	12.15000	15.15000

Percent Survey Completed by KMFF = 0.61%

Percentage Survey Completed by sail CMP = 0.69%

HSE

Exposure Hours

Type	18 Apr	Cumulative
client_hours	24	24
maritime_hours	384	384
seismic_hours	384	384
third_party_hours	24	24
Total	816	816

Total man days: 34

Incidents

Type	18 Apr	Cumulative
Fatality	0	0
Lost Time Incident	0	0
Medical Treatment	0	0
First Aid	0	0
Restricted Work	0	0
Material Loss/Damage	0	0
Environmental Incident/Damage	0	0
Near Miss	0	0
Hazard	0	0
Unsafe Act	0	0
Total	0	0

Comments

6 Toolbox meetings held at shift change.

1 Toolbox meeting held for source retrieval.

1 Toolbox meeting held for source deployment.

1 Toolbox meeting held for vane recovery and deployment.

Activities

Type	18 Apr	Cumulative
Safety Drills	0	0
Safety Meetings	0	0
Boat Launches	0	0
Boat Transfers	0	0
Toolbox Meetings	9	9
Helicopter Landings	0	0

Type	18 Apr	Cumulative
Safety Audit - Internal	0	0
Safety Audit - External	0	0

Comments

Survey commenced at the half way point between the Cue Energy survey area and the 3D Oil survey area at position 040°10'32S 146°18'10E at 15:00Hrs local time. Line TDOB08-044-001 the only line completed for the day. The vane had to be pulled onboard for repairs as it was riding a little deep.