
Seismic Daily Report for 29 Apr 2008

3D Oil

3D Oil T41P 2D

T41P Bass Straight Australia

CGGVeritas: Pacific Titan

Contents

Daily Report for 29 Apr 2008	1
Daily Time and Activity Summary	1
Daily Timing	1
Prime Production	1
Total Daily Prime Production	1
Line Comments	1
Survey Totals	2
Total Survey Hours	2
Total Survey Prime Production	2
HSE	2
Exposure Hours	2
Incidents	2
Activities	3
Comments	3
Plots	4

Daily Report for 29 Apr 2008

Daily Time and Activity Summary

Start	End	Duration	Category	Code	Comment
00:00	00:29	0.483	SB	01	Continuation line TDOB08-058-047, completed within spec compass S1C20 knocked out in SPECTRA due to high bias. RGPS1 out at SOL
00:29	02:10	1.683	SB	02	Line change to line TDOB08-068-048.
02:10	06:19	4.150	SB	01	Commenced line TDOB08-068-048, completed within spec compass S1C20 knocked out in SPECTRA due to high bias.
06:19	08:01	1.700	SB	02	Line change to line TDOB08-076-049.
08:01	13:22	5.350	SB	01	Commenced line TDOB08-076-049, completed within spec compass S1C20 knocked out in SPECTRA due to high bias.
13:22	15:50	2.467	SB	02	Line change to line TDOB08-088-050.
15:50	20:39	4.817	SB	01	Commenced line TDOB08-088-050, completed within spec compass S1C20 knocked out in SPECTRA due to high bias.
20:39	22:16	1.617	SB	02	Line change to line TDOB08-096-051.
22:16	24:00	1.733	SB	01	Commenced line TDOB08-088-050, MSP 1665 compass S1C20 knocked out in SPECTRA due to high bias.

Daily Timing

Code	Comment	Client Time	Contractor Time	Duration
01	Prime - Acquisition	16.533		16.533
02	Prime - Line Change	7.467		7.467
	Totals	24.00	0.00	24.00

Prime Production

seq	line	dir	FCSP	LCSP	KM	KMFF	CMP
047	TDOB08-058-047	058	2614	2792	4.47500	1.47500	4.47500
048	TDOB08-068-048	238	2522	1001	38.05000	35.05000	38.05000
049	TDOB08-076-049	057	1001	2949	48.72500	45.72500	48.72500
050	TDOB08-088-050	234	2747	1001	43.67500	40.67500	43.67500
051	TDOB08-096-051	054	1001	1665	16.62500	16.62500	16.62500

Total Daily Prime Production

KM	KMFF	CMP
151.55000	139.55000	151.55000

Line Comments

Seq	Line	Comments
047	TDOB08-058-047	Recording line TDOB08-058-047, completed within spec compass S1C20 knocked out in SPECTRA due to high bias. SOL to EOL swell bursts evident throughout the line.
048	TDOB08-068-048	Recording line TDOB08-068-048, completed within spec compass S1C20 knocked out in SPECTRA due to high bias. Slight swell bursts throughout the line.

Seq	Line	Comments
049	TDOB08-076-049	Recording line TDOB08-076-049, completed within spec compass S1C20 knocked out in SPECTRA due to high bias.
050	TDOB08-088-050	Recording line TDOB08-088-050, completed within spec compass S1C20 knocked out in SPECTRA due to high bias.

Survey Totals

Total Survey Hours

Code	Comment	Client Time	Contractor Time	Duration
01	Prime - Acquisition	165.650		165.650
02	Prime - Line Change	90.133		90.133
19	Transit from midpoint between Cue Energy & 3D Oil	2.750		2.750
30	Source		4.200	4.200
35	Instruments		7.233	7.233
38	Towing		3.033	3.033
	Totals	258.53	14.47	273.00

Total Survey Prime Production

KM	KMFF	CMP
1507.72500	1366.75000	1507.72500

Percent Survey Completed by KMFF = 68.07%

Percentage Survey Completed by sail CMP = 68.44%

HSE

Exposure Hours

Type	29 Apr	Cumulative
client_hours	24	288
maritime_hours	384	4608
seismic_hours	384	4608
third_party_hours	24	288
Total	816	9792

Total man days: 408

Incidents

Type	29 Apr	Cumulative
Fatality	0	0
Lost Time Incident	0	0
Medical Treatment	0	0
First Aid	0	0

Type	29 Apr	Cumulative
Restricted Work	0	0
Material Loss/Damage	0	0
Environmental Incident/Damage	0	0
Near Miss	0	0
Hazard	0	0
Unsafe Act	0	0
Total	0	0

Comments

6 Toolbox meetings at shift change.

Activities

Type	29 Apr	Cumulative
Safety Drills	0	1
Safety Meetings	0	0
Boat Launches	0	0
Boat Transfers	0	0
Toolbox Meetings	6	81
Helicopter Landings	0	0
Safety Audit - Internal	0	0
Safety Audit - External	0	0

Comments

Another good day's production with lines TDOB08-058, 068, 076 & 088 completed with line 096 recorded up to midnight.

Plots

