

**Report # : 2      Date : 25/08/2001**

**Page : 1**

**Well Permit :** T/30P      **Rig:** Ocean Bounty      **Water Depth (m):** 101      **Well Start:** 01/08/01 0:00

<b>Days on Well :</b>	1.34	<b>Depth (m) :</b>	0	<b>Supervisor(s):</b>	M. Jackson & J. Trethewie
<b>Days from Spud :</b>	0	<b>TVD (m) :</b>	0	<b>Rig M.I.C :</b>	Dave Deron
<b>Total Budget Days (P50) :</b>	27.9	<b>Progress(m) :</b>	0		
<b>Progress Budget Days (P50):</b>	1.23	<b>Rig Heading(°):</b>	251		
<b>AFE Cost :</b>	\$14,370,000				
<b>Cumulative Cost :</b>	\$2,751,000				

**Ops 00:00 to 06:00 :** Anchor #5 on bottom at 01:24 hrs. Conducted sea bed survey with the ROV. Pacific Sentinel parted work wire at 00:20 hrs while trying to deck anchor #8 to repair the PCC collar. Currently de-ballasting for retrieval of pennant and main tow bridle.

**Ops Summary (24 hrs) :** Waited on weather until 10:00 hrs before running anchors number 7 and 1. Ballasted the rig down to 17.1m. Further waiting on weather was required before running anchor number 4.

Start	Hours	Depth (m)	DT/ILT	Operations
<b>Pre Ops</b>				
0:00	10.00	10	D03	Continued waiting on weather to improve prior to running remaining anchors.  03:00 hrs wind, 30 - 45 knots, seas 3 - 4m, swell 3m. 06:00 hrs wind, 30 - 45 knots, seas 3 - 4m, swell 3m. 09:00 hrs wind, 30 - 40 knots, seas 3 - 4m, swell 3m.
10:00	3.00	0		Commenced ballasting rig down to 17.1m (56ft).
13:00	2.50	0		Recommenced running primary anchors.  Anchor number 7 was run out with the Pacific Conqueror and on bottom with 1370m of chain at 14:37 hrs. The number 7 pennant was passed back to the rig at 15:30 hrs.  Pacific Sentinel was called to run anchor number 4 but was not prepared to run the anchor on the weather side with winds gusting to 40 knots.
15:30	1.50	0		Commenced running secondary anchors.  Anchor number 1 was run out with the Pacific Conqueror and on bottom with 1340m of chain at 16:28 hrs. The number 1 pennant was passed back to the rig at 17:00 hrs. Drill crew continued preparing and racking back the 36" and 17-1/2" BHA's.
17:00	6.50	6.5	D03	Waiting on weather to improve prior to running remaining secondary anchors.  17:00 hrs wind, 40 - 50 knots, seas 3m, swell 3m. 20:00 hrs wind, 30 - 40 knots, seas 3m, swell 3m. 23:00 hrs wind, 15 - 20 knots, seas 3m, swell 3m.  Anchor 1 holding with 1670kN (375 kips) of tension Anchor 2 holding with 530 kN (120 kips) of tension. Anchor 3 holding with 780 kN (175 kips) of tension. Anchor 6 holding with 710 kN (160 kips) of tension. Anchor 7 holding with 800 kN (180 kips) of tension
23:30	0.50	0		Recommenced running secondary anchors.  Anchor number 4 was run out with the Pacific Sentinel and on bottom with 1370m of chain at 23:57 hrs.
<b>Report Duration (in hours)</b>		24		

**Report # : 2      Date : 25/08/2001**

**Page : 2**

**Well Permit :** T/30P

**Rig:** Ocean Bounty

**Water Depth (m):** 101

**Well Start:**

01/08/01 0:00

**Casing - Mud and Survey Data**

**Last casing:**

**Liner:**

**Last BOP:**

**Mud type :**

**Mud density :**

**Mud and/or**

**Survey comments:**

**Riser**

**Riser tension :**

**Riser angle :**

**Hole position :**

**Comments :**

**Weather Information**

**Wave (m):** 3.7    **Swell (m):** 4.0    **Wind (kn):** 35 knots @ 360 degr

**Temp (°C):** 15    **Heave (m) :** 0    **Pitch (°):** 1.5    **Roll (°):** 1.5

**Rig Heading(°):** 251

**Weather comments:** Conditions eased at 23:15 hrs.

**Support Vessel Movements**

Pacific Conqueror:  
Anchor handling

Pacific Sentinel:  
Anchor handling

**OHSE Reports**

	Daily	Cumul.
LTI's :	0	0
TRC's :	0	0
Incident Reports :	1	1
Stop Cards :	7	12
Stop Tours :	0	0
Days since last LTI :		1427

**Materials**

<b>Barite (t or sx)</b>	1054	<b>Fuel (m3)</b>	148.2
<b>Gel (t or sx)</b>	1064	<b>HeliFuel(ltrs)</b>	2481
<b>Brine (m3)</b>	0	<b>Drill Water (m3)</b>	139
<b>Cement (t or sx)</b>	1193	<b>Pot Water (m3)</b>	98
<b>Blend (t or sx)</b>	118		
<b>Base oil (m3)</b>	0		

**Personnel on Board**

WEL	6	BHI Logging	2
DOGC	62	Dowell Schlumberger	2
Stolt Comex	6	Dril-Quip	1
Halliburton	1	Petrotech	0
BHI Mud	2	Weatherford	0
Schlumberger	0	Security DBS	0
SDI	0	Fugro	2
Anadril Schlumberger	0		0

**Total POB : 84**

**Notes/Memo**

**Weather Forecast:**

West/southwesterly winds of 15 - 20 knots extending from the west then tending southwesterly and strengthening to 20 - 30 knots during Sunday.

**First Aid Case:**

Floorman required first aid to remove debris from his eye. He returned normal duties within 2 hours of receiving treatment.