

**Report # : 9      Date : 01/09/2001**

**Page : 1**

**Well Permit :** T/30P      **Rig:** Ocean Bounty      **Water Depth (m):** 101      **Well Start:** 24/08/01 15:45

<b>Days on Well :</b>	8.34	<b>Depth (m) :</b>	2050	<b>Supervisor(s):</b>	M. Jackson & J. Trethewie
<b>Days from Spud :</b>	4.93	<b>TVD (m) :</b>	2050	<b>Rig M.I.C :</b>	Klaus Zobel
<b>Total Budget Days (P50) :</b>	27.9	<b>Progress(m) :</b>	707		
<b>Progress Budget Days (P50):</b>	8.67	<b>Rig Heading(°):</b>	250		
<b>AFE Cost :</b>	\$14,370,000				
<b>Cumulative Cost :</b>	\$6,186,000				

**Ops 00:00 to 06:00 :** Drilled 12-1/4" hole from 2050m to 2109mRT. Circulated hole to 1.28sg mud.

**Ops Summary  
(24 hrs) :** Drilled 12-1/4" hole from 1343m to 2050mRT.

Start	Hours	Depth (m)	DT/ ILT	Operations
<b>12 1/4"</b>				
0:00	3.00	1418	0	Drilled 12-1/4" hole from 1343m to 1418mRT. Average ROP 25.0m/hr.
3:00	2.00	1464	0	Drilled 12.1/4" from 1418m to 1464mRT. Average ROP 23.0m/hr.
5:00	10.00	1760	0	Drilled 12.1/4" from 1464m to 1760mRT. Average ROP 29.6m/hr.
15:00	9.00	2050	0	Drilled from 1760m to 2050mRT. Average ROP 32.2m/hr.
0:00	0.00	2050	0	
<b>Report Duration (in hours)</b>		24		

**Report # : 9      Date : 01/09/2001**

**Page : 2**

**Well Permit :** T/30P      **Rig:** Ocean Bounty      **Water Depth (m):** 101      **Well Start:** 24/08/01 15:45

**Casing - Mud and Survey Data**

**Last casing:** 13-3/8" @ 551m RT

**Liner:**

**Last BOP:** 30/08/2001

**Mud type :** Aquadrill

**Mud density :** 1.26

**Mud and/or** Last Survey: 1.36deg Inc @ 1963mRT  
**Survey comments:**

**Riser**

**Riser tension :** 272 klbs

**Riser angle :** 0.75

**Hole position :** 1.2m

**Comments :** Riser angle and position taken from bullseves.

**Weather Information**

**Wave (m):** 1.2      **Swell (m):** 2.4      **Wind (kn):** 30 knots @ 090 degr

**Temp (°C):** 15      **Heave (m) :** 2      **Pitch (°):** 0.8      **Roll (°):** 0.8

**Rig Heading(°):** 250

**Weather comments:** Showers and ENE winds easing.

**Support Vessel Movements**

Pacific Conqueror:  
On standby at the rig.

Pacific Sentinel:  
On standby at rig.

**OHSE Reports**

	Daily	Cumul.
LTI's :	0	0
TRC's :	0	0
Incident Reports :	0	2
Stop Cards :	9	68
Stop Tours :	0	0
Days since last LTI :		1433

**Materials**

<b>Barite (t or sx)</b>	2735	<b>Fuel (m3)</b>	392
<b>Gel (t or sx)</b>	800	<b>HeliFuel(ltrs)</b>	5000
<b>Brine (m3)</b>	0	<b>Drill Water (m3)</b>	505
<b>Cement (t or sx)</b>	2484	<b>Pot Water (m3)</b>	98
<b>Blend (t or sx)</b>	118		
<b>Base oil (m3)</b>	0		

**Personnel on Board**

WEL	5	BHI Logging	6
DOGC	61	Dowell Schlumberger	1
Stolt Comex	3	Dril-Quip	2
Halliburton	1	Petrotech	0
BHI Mud	2	Weatherford	4
Schlumberger	0	Security DBS	0
SDI	0	Fugro	0
Anadril Schlumberger	3	Lawson and Treloar	0

**Total POB : 88**

**Notes/Memo**

**Shipping Details:**

1. Large vessel logged at 09:30 hrs, heading 062 degT. Closest Point of approach 18.2 Nm, bearing 350.
2. Large vessel logged at 09:55 hrs, heading 048 degT. Closest Point of approach 15.1 Nm, bearing 231.

**Weather Forecast:**

Becoming fine with light easterly winds shifting westerly and strengthening throughout Sunday.