

Drill Log	Torque Mining Ltd
------------------	--------------------------

PROJECT: Gowrie Park PROSPECT: Narrawa Creek TENEMENT: RL3/2005 EASTING 425,475.00 NORTHING 5,406,680.00 COLLAR RL: 526	HOLE NO: NC68 DATE COMMENCED: DATE COMPLETED: 2012 TOTAL DEPTH (m): 33.9 AZIMUTH (TN): 213 DIP: -60	DRILL TYPE: Poltock Rig DRILLER: P. Schieck, T.Hinds, A.Eastaugh LOGGED BY: P. Ainge LOGGING DATE: OXIDATION BOCO: BOPO:
--	--	--

Drilling details			Comments
Core Size	From	To	
TT56	0.00	33.90	

Significant Analysis Intervals:			
Hole_ID	From	To	Interval
	3.4	4.05	0.65m @ 1.65 g/t Au, 3.66% Pb, 5.08% Zn and 23.7 g/t Au
	9.4	9.95	0.55m @ 6.02 g/t Au, 3.85% Pb, 3.74% Zn and 30.7 g/t Ag
	14.6	17.7	3.1m @ 10.05 g/t Au, 3.25% Pb, 5.03% Zn and 33.3 g/t Ag
	21.55	25.30	3.5m @ 2.66 g/t Au, 3.03% Pb, 4.63% Zn and 25.7 g/t Ag

Summary Log			
From	To	Graphic	Summary Description (Lith, Altn, Mineralisation)
0.00	0.80		Scree
0.80	3.40		Oxidised Sandstone
3.40	4.05		Biotite altered Sandstone with BMS
4.05	9.40		Sandstone with dendritic pyrite
9.40	9.85		Sandstone with BMS
9.85	14.60		Sandstone with dendritic pyrite
14.60	17.70		Sandstone with BMS
17.70	18.70		Biotite altered Sandstone with BMS
18.70	21.55		Pink and Green banded Skarn
21.55	25.30		Biotite altered Sandstone with BMS
25.30	28.60		Biotite altered Sandstone
28.60	29.10		Sandstone with dendritic pyrite
29.1	31.2		Biotite altered Sandstone
31.2	33.9		Sandstone with dendritic pyrite
33.9	EOH		