

Drill Log	Torque Mining Ltd
-----------	-------------------

PROJECT:	Gowrie Park
PROSPECT:	West Higgs
TENEMENT:	RL3/2005
EASTING	425,430.00
NORTHING	5,406,941.00
COLLAR RL:	551

HOLE NO: NC72  
DATE COMMENCED: \_\_\_\_\_  
DATE COMPLETED: \_\_\_\_\_  
TOTAL DEPTH (m): 47.15  
AZIMUTH (TN): 217  
DIP: -50

**DRILL TYPE:** Poltock Rig  
**DRILLER:** Peter Schieck, T.Hinds, A.Eastaugh  
**LOGGED BY:** G. MacDonald  
**LOGGING DATE:** \_\_\_\_\_  
**OXIDATION** BOCO: \_\_\_\_\_  
 BOPO: \_\_\_\_\_

Drilling details			Comments
Core Size	From	To	
TT56	0.00	47.15	

[illegible]

Summary Log			
From	To	Graphic	Summary Description (Lith, Altn, Mineralisation)
0.00	0.30		Scree
0.30	3.90		Sandstone
3.90	4.45		Quartzite with minor disseminated pyrite
4.45	5.15		Biotite altered Sandstone with BMS
5.15	8.70		Weakly altered Sandstone with pyrite
8.70	9.45		Quartzite with dendritic pyrite
9.45	12.95		Biotite altered Sandstone with pyrite
12.95	13.30		Dendritic pyrite altered Sandstone
13.30	16.85		Biotite altered Sandstone
16.85	36.60		Pyritic Quartzite
36.60	38.40		Chlorite/biotite altered Sandstone with pyrite
38.40	40.10		Clay altered Sandstone with pyrite
40.10	42.70		Pyritic Quartzite
42.70	44.00		Clay altered Sandstone with pyrite
44.00	44.50		Quartzite Sandstone with pyrite
44.50	47.15	EOH	Biotite altered Sandstone with BMS