507 C

113

SKETCH PLAN. GOLDEN GATE.

SLIME DUMPS AND BORES

NOVEMBER 10TH 1938 SCALE 40ft = 1 INCH

NOTE: AREA 5 40ft = ½ INCH.

Note. Boring and Sampling supervised by H. G Beltz, who was recommended by the Tasmanian Mines Department

Assays shown on plan performed by the Mines Dept, Laboratory.

Estimated Yardage

Slimes and Sands. 85,200.

Residues. 34,800.

AREA 5.

SCALE 40ft ½ INCH.

AREA 4

AREA 3.

AREA 2.

AREA 1A.

AREA 1.

SAND.

RESIDUE SAND

DRAWN OVERFLOW CHANNEL

CREEK THROUGH SLIME

BORE DETAILS.

AREA 1 No of Bore	SLIME	SLIME and SAND	SAND and RESIDUES	TOTAL UNDER W.	TOTAL DEPTH
A LINE 1	19' 3"	—	—	19' 3"	10'
2	14' 3"	—	—	14' 3"	9'
3	13'	—	—	13'	12' 3
4	12'	—	—	12'	8'
5	12' 6"	—	—	12' 6"	12'
6	—	—	13' 3"	13' 3"	11' 3"
7	—	—	15' 6"	15' 6"	12'
8	—	—	17'	17'	12'
9	—	—	15'	15'	18'
10	—	—	14'	14'	17' 9"
11	3'	—	9' 3"	13' 3"	7' 6"
12	3'	—	8'	11'	8'
13	—	10'	—	10'	8'
14	—	—	8'	8'	9'
NO 1 A1	8' 6"	—	—	8' 6"	23' 6"
NO 1 A2	11' 6"	—	—	11' 6"	24'
B LINE 1	8' 6"	—	—	8' 6"	15' 6"
2	9'	—	—	9'	12' 6"
3	—	—	10' 6"	10' 6"	10' 6"
4	—	—	12' 6"	12' 6"	16' 6"
5	—	6'	11'	17'	17'
6	10'	—	—	10'	19'
7	13' 6"	—	—	13' 6"	6' 6"
8	13' 6"	—	—	13' 6"	13'
9	—	14'	—	14'	11' 6"
10	21'	—	—	21'	21'
11	"	—	—	"	"
C LINE. 1	9'	—	—	9'	18'
2	8' 6"	—	—	8' 6"	6' 6"
3	7' 6"	—	—	7' 6"	16' 6"
4	8' 6"	—	—	8' 6"	10' 6"
D LINE. 1	22'	—	—	22'	8' 6"
2	21'	—	—	21'	9' 6"
3	11'	—	—	11'	13' 9"
4	6'	—	6'	12'	6' 6"
5	—	11'	—	11'	7'
6	—	—	11'	11'	9'
7	3'	—	8' 6" (NS)	11' 6"	18' 6"
1 A1.	11' 6"	—	—	11' 6"	18'
1 A2	5' 3"	—	—	5' 3"	16' 6"
E LINE 1	11'	—	—	11'	20'
2	15'	—	—	15'	21' 3"
3	—	18'	—	18'	11'
4	—	10' 6"	—	10' 6"	14'
5	—	—	11'	11'	21'
F LINE 1	6' 6"	—	—	6' 6"	7'
2	7'	—	—	7'	13'
3	12'	—	—	12'	22'
4	13' 6"	—	—	13' 6"	22' 9"
5	—	—	10'	10'	25' 9"
G LINE 1	—	6' 6"	—	6' 6"	23' 6"
2	13' 6"	—	—	13' 6"	25'
3	—	8' 6"	—	8' 6"	25'
4	—	—	9'	9'	25'
5	—	—	17' 6"	17' 6"	21'
H LINE 1	9'	—	—	9'	10'
2	16' 6"	—	—	16' 6"	2' 6"
3	4' 9"	—	—	4' 9"	2' 9"
4	—	17' 6"	—	17' 6"	12'
5	—	21'	—	21'	21'
H3. A1.	—	2' 6"	—	2' 6"	26'

AREA 2					
A LINE 1	—	4'	—	4'	25' 6"
2	—	4' 3"	—	4' 3"	24'
3	—	—	3' 6"	3' 6"	5' 3"
4	—	3' 6"	—	3' 6"	6' 6"
O LINE 1	5' 6"	—	—	5' 6"	21' 3"
2	5' 3"	—	—	5' 3"	7' 6"
3	3'	—	—	3'	10'
4	7' 9"	—	—	7' 9"	13'
5	7'	—	—	7'	28'
6	7'	—	—	7'	22'
7	9'	—	—	9'	
8	10'	—	—	10'	
B LINE 1	—	2' 6"	—	2' 6"	14' 8"
2	6' 6"	—	—	6' 6"	14' 6"
3	7' 3"	—	—	7' 3"	18' 6"
4	7' 3"	—	—	7' 3"	19' 6"
5	8' 9"	—	—	8' 9"	15' 3"
6	9'	—	—	9'	14' 8"
C LINE 1	5' 3"	—	—	5' 3"	14' 6"
2	7'	—	—	7'	18' 6"
3	3' 6"	—	—	3' 6"	8' 6"
C1 A1.	5'	—	Not shown on Plan	5'	13' 6"
B1 A1	2'	—	—	2'	12' 6"
D LINE 1	5' 3"	—	—	5' 3"	10' 6"
2	9'	—	—	9'	5'
3	—	5'	2' 6"	7' 6"	
4	7' 9"	—	—	7' 9"	
5	4' 6"	—	—	4' 6"	
O1 A1	4' 6"	—	—	4' 6"	
O1 A2	3'	—	—	3'	
O1 A3	4' 6"	—	—	4' 6"	
O1 A4	—	3' 6"	—	3' 6"	
O1 A5	—	2' 3"	—	2' 3"	
O1 A6	—	2' 6"	—	2' 6"	
O2 A1	3'	—	—	3'	
O2 A2	4' 6"	—	—	4' 6"	
O2 A3	—	3' 6"	—	3' 6"	
O2 A4	3'	—	—	3'	
O2 A5	4' 3"	—	—	4' 3"	
B1 A1	—	2'	—	2'	
E LINE 1	4'	—	—	4'	
2	5' 3"	—	—	5' 3"	
3	8'	—	—	8'	
4	6'	—	—	6'	
5	—	2' 8"	—	2' 8"	

AREA 3 No of Bore	SLIME	SLIME and SAND	SAND and RESIDUES	TOTAL DEPTH
A LINE 1	4' 6"	—	5' 6"	10'
2	—	—	9' (NS)	9'
3	4' 3"	—	8'	12' 3
4	—	—	8'	12'
5	5' 6"	—	5' 6"	12'
6	5' 3"	—	6'	11' 3"
7	5' 6"	—	6' 6"	12'
8	13'	—	3'	12'
9	10'	—	8'	18'
10	10' 9"	—	8'	17' 9"
11	7' 6"	—	—	7' 6"
1A1	3'	—	5'	8'
B LINE 1	6'	—	2'	8'
2	9'	—	—	9'
3	23' 6"	—	—	23' 6"
4	12'	—	12'	24'
5	9' 6"	—	4'	13' 6"
6	5' 6"	—	7'	12' 6"
7	7' 6"	—	9'	16' 6"
8	9' 6"	—	7'	16' 6"
9	10' 6"	—	6' 6"	17'
10	6'	—	8'	14'
11	—	—	6' 6"	6' 6"
12	9'	—	6'	15'
13	4' 6"	—	7'	11' 6"
C. LINE 1	7'	—	5' 3"	12' 3"
2	9'	—	3' 6"	12' 6"
3	11'	—	5'	16'
4	3' 6"	—	5' 6"	16' 6"
5	11'	—	5'	16' 6"
6	8' 6"	—	2'	10' 6"
7	1' 6"	—	7'	8' 6"
2 A1	2' 6"	—	2'	4' 6"
C5 A1	7' 9"	—	6'	13' 9"
C5 A2	2' 6"	—	4'	6' 6"
C6 A1	5'	—	2'	7'
D LINE 1	5'	—	—	9'
2	14' 6"	—	4'	18' 6"
3	18'	—	—	18'
4	21' 6"	—	—	21' 6"
5	16' 6"	—	—	16' 6"
6	—	20'	—	20'
7	10' 3"	—	11'	21' 3"
8	—	—	11'	11'
9	7' 6"	—	6' 6"	14'
10	—	—	7'	7'
E LINE 1	5'	—	—	5'
2	13'	—	—	13'
3	17'	—	5'	22'
4	22' 9"	—	—	22' 9"
5	25' 6"	—	—	25' 6"
6	25' 6"	—	—	25' 6"
7	—	25'	—	25'
8	15'	—	10'	25'
9	11' 6"	—	9' 6"	21'
10	—	—	10' (NS)	10'
11	—	—	2' 6"	2' 6"
F LINE 1	—	—	(NS) 2' 9"	2' 9"
2	12'	—	—	12'
3	17'	—	4'	21'
4	26'	—	—	26'
5	26'	—	5'	31'
6	26' 3"	—	—	26' 3"
7	—	23' 6"	—	23' 6"
8	—	19'	5'	24'
9	—	—	(NS) 5'	5'
10	—	41' 6"	2'	6' 6"
11	—	—	(NS) 2' 9"	2' 9"
12	—	—	7' 6"	7' 6"
13	—	14'	—	14'
G LINE 1	—	—	10'	10'
2	—	—	13'	13'
3	2'	—	21'	23'
4	—	—	22'	22'

AREA 4				
A LINE 1	—	—	13' 6"	13' 6"
2	—	15' 6"	—	15' 6"
3	—	19' 6"	—	19' 6"
A2A 1	—	15' 3"	—	15' 3"
B LINE 1	—	—	14' 8"	14' 8"
2	—	19' 6"	—	19' 6"
3	—	18' 6"	—	18' 6"
4	—	8' 6"	—	8' 6"
C LINE 1	—	13' 6"	—	13' 6"
2	—	12' 6"	—	12' 6"
3	—	10' 6"	—	10' 6"
4	—	5'	—	5'
D LINE 1	—	—	11' 6"	11' 6"
2	—	—	9'	9'
3	—	—	3' 6"	3' 6"
4	—	—	(NS) 1' 6"	1' 6"
E LINE 1	—	—	10' 6"	10' 6"
2	—	—	6'	6'
3	—	—	3'	3'
O LINE 1	—	—	6' 6"	6' 6"
2	—	—	6' 6"	6' 6"
3	—	—	5'	5'
4	—	—	6'	6'

AREA 5				
A LINE 1	5' 3"	—	—	5' 3"
2	—	6' 3"	—	6' 3"
3	1' 6"	—	4'	5' 6"
4	9"	—	2'	2' 9"
5	—	—	2' 9"	2' 9"
6	—	2'	—	2'
7 AND 8	4' SAND 0" Slimes			4' 9"
9 AND 10	6' 9" SANDS			6' 9"
B LINE 1	5' 3"	—	—	5' 3"
2	—	5' 3"	—	5' 3"
3	—	—	5'	5'
4	—	—	4' 3"	4' 3"
5	—	—	5'	5'
6	—	—	5' 6"	5' 6"
7	5'	—	—	5'
8 AND 9	3' 10" Slimes	—	—	3' 10"
C LINE 1	7'	—	—	7'
2	—	5' 3"	—	5' 3"
3	—	4' 6"	—	4' 6"
4	—	—	4' 3"	4' 3"
5	—	—	4'	4'
6	—	5'	—	5'
7	4' 3"	—	—	4' 3"
8	4' 6"	—	—	4' 6"
9	4' 6"	—	—	4' 6"
D LINE 1	—	5' 6"	—	5' 6"
2	—	4' 9"	—	4' 9"
3	—	—	(NS) 1' 6"	1' 6"
4	—	—	(NS) 1'	1'
5	—	2'	—	2'
6	—	2'	—	2'

AREA 1A				
C LINE 5	—	—	13'	13'
6	—	—	11'	11'
7	—	11' 3"	—	11' 3"
8	—	13' 9"	—	13' 9"
9	—	14'	—	14'
10	—	8'	—	8'
C LINE 1	—	7'	—	7'
2	—	3'	—	3'
3	—	—	—	—
B LINE 1	7' 3"	—	—	7' 3"
2	6'	—	—	6'
3	4'	—	—	4'
A LINE 1	2' 6"	—	—	2' 6"
2	3'	—	—	3'
3	2'	—	—	2'