490092 * GET ROUGH LOG OFF FRED ORTNER PHONE (03) 6492 3334.
I LEFT SITE PRIOR TO HOLE COMPLETION

DRILL CORE LOG **CREST MAGNESIUM NL**

Tenement Name: RL 8718
Plan-Map Reference:

Co-ordinates: 5439031.4N 369073.8E
Azimuth:
Drillers: F. ORTNER
Commenced: 18.3.99
Depth:
Hole No: MB 3

RL Collar: 143.8 m
Inclination: VERTICAL
Drill Types: MINDRILL 52
Completed: 19.3.99
Casing Left:
DPO No's:

Depth From (m)	Depth To (m)	Core Rec (m)	Core Size	Graphic Log	Core description	Sample	From (m)	To (m)	MgO	CaO	SiO2	Al2O3	Fe2O3	MnO	SO3	B	Cr	Zn	Cu	Mn	Ni	LOI
0	10.8	NON CORE			Soil, gravel and clay alluvials (lost water 10 m)																	
10.8	13.4	50%	PQ		Broken magnesite (1.2 m cavity)																	
13.4	16.4	35%	PQ		Broken and soft magnesite (2.4m cavity)																	
16.4	19.4	55%	PQ		Hard magnesite 2.1 m cav. (lost water 17.5 m)																	
19.4	22.4	100%	PQ		Fractured rock minor cavities																	
22.4	27.3	100%	PQ		"																	
27.3	30.3	75%	PQ		Broken clayey (0.5m cavity)																	
30.3	31.4	100%			Broken hard magnesite																	
	EOH																					