54488

861 (85)

DEPARTMENT OF MINES — TASMANIA

# DIAMOND DRILL CORE RECORD

Hole No. 2 (a)

Drilled by

Core Recovery

Geological Logging by—

*Area of Operation* Hobart

Location of Site Tasman Bridge

Date Commenced

Date Completed

Reduced Level of Site

Bearing of Hole 41 284

Dip of Hole

Bore Depth

Ry No 2225

General AMG Co-ords: 527500E 5253500 N. No Core held.

| DRILL RECORD | | | | GEOLOGICAL LOG | | | GEOLOGICAL SECTION | | ASSAY RESULTS | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Date | From | To | Core Recov. | From | To | Description | Core | Sample | Sample No. | From | To | | | | | | | |
| | 0" | 89' 7" | | 0" | 89' 7" | Grey silt with some shells $H_2S$ | | | | | | | | | | | | |
| | | | | 89' 7" | 108' 7" | Grey silt with SST pebbles | | | | | | | | | | | | |
| | | | | 108' 7" | 115' 7" | Mixed grey silt & yellow clay | | | | | | | | | | | | |
| | | | | 115' 7" | 126' 3" | " " " " " | | | | | | | | | | | | |
| | | | | 126' 3" | 126' 8" | More clayey | | | | | | | | | | | | |
| | | | | 126' 8" | 127' 3" | As above | | | | | | | | | | | | |
| | | | | 127' 3" | 131' 8" | Yellow clay | | | | | | | | | | | | |
| | | | | 131' 8" | 136' 3" | Tiny round basalt pebbles in clay | | | | | | | | | | | | |
| | | | | 136' 3" | 143' | Green clay & fragments of basalt pebbles | | | | | | | | | | | | |
| | | | | 143' | 143' 7" | Pebbles of basalt, dolerite, & quartzite, clay, silt, & quarty sandstone | | | | | | | | | | | | |
| | | | | 143' 7" | 155' 3" | Rotten basalt | | | | | | | | | | | | |
| | | | | 155' 3" | ~~179' 4"~~ 179' | Vessicular basalt weathered with washed out zeolites | | | | | | | | | | | | |
| | | | | 179' | 182' 4" | Vesicular basalt. | | | | | | | | | | | | |
| | | | | 182' 4" | 187' 5" | Weathered basalt veins of carbonate from vesicules? bands of rotten rock | | | | | | | | | | | | |
| | | | | 187' 5" | 188' | Rotten rock. | | | | | | | | | | | | |
| | | | | 188' | 189' | More vesicles | | | | | | | | | | | | |
| | | | | 189' | 199' | Rotten rock | | | | | | | | | | | | |
| | | | | 199 | 202' | Solid rock slightly vesicular | | | | | | | | | | | | |
| | | | | 202' | 205' | " " " " | | | | | | | | | | | | |
| | | | | 205' | 208' | More vesicular & broken rock. | | | | | | | | | | | | |
| | | | | 208' | 212' | Solid rock vesicles but veins of carbonate | | | | | | | | | | | | |

34488

DEPARTMENT OF MINES — TASMANIA

# DIAMOND DRILL CORE RECORD

862 982

Hole No. 2 (a)

Drilled by

Core Recovery

Geological Logging by—

*Area of Operation* Hobart.

Location of Site Tasman Bridge

Date Commenced

Date Completed

Reduced Level of Site

Bearing of Hole 41 285

Dip of Hole

Bore Depth

| DRILL RECORD | | | | GEOLOGICAL LOG | | | GEOLOGICAL SECTION | | ASSAY RESULTS | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Date | From | To | Core Recov. | From | To | Description | Core | Sample | Sample No. | From | To | | | | | | | |
| | | | | 212' | 213' 6" | Rotten rock. | | | | | | | | | | | | |
| | | | | 213' 6 | 227' | Solid with geotites & veins of | | | | | | | | | | | | |
| | | | | | | carbonate but with some | | | | | | | | | | | | |
| | | | | | | rotten bands | | | | | | | | | | | | |