DRILLING TARGET:—

REMARKS:—

SURVEY DATA			ASSAY DATA						ASSAY RESULTS					
DEPTH feet	Bearing mag.	Inclin. degs.	SAMPLE No.	FROM ft. ins.	TO ft. ins.	RECOVERY ft. ins.	%							

GEOLOGICAL LOG — Logged by:—

FROM ft. ins.	TO ft. ins.	RECOVERY ft. ins.	%	DESCRIPTION	SECTION Core	SECTION Sample
0	66 6	66 6	100	Sandstone		
66 6	84 6	18	"	Coal (to face of second fault)		
84 6	93 0	8 6	"	Sandstone		
93 0	94 0	1 0	"	Coal		
94 0	97 0	3 0	"	Sandstone		
97 0	99 0	2 0	"	Coal		
99 0	100 0	1 0	"	Sandstone		
100 0	102 0	2 0	"	Coal		
102 0	103 6	1 6	"	Sandstone		
103 6	104 0	6	"	Coal		
104 0	105 6	1 6	"	Sandstone		
105 6	110 9	5 3	"	Coal		
110 9	140 9	30 0	"	Sandstone		
140 9	143 3	2 6	"	Coal		
143	153 0	9 9	"	Sandstone		
153 0	155 0	2 0	"	Coal chitter		
155 0	156 6	1 6	"	Sandstone		
156 6	158 6	2 0	"	Mudstone		
158 6	163 0	6 6	"	Sandstone		
	Seam dipping $4\frac{1}{2}^{\circ}$			in direction of hole. Hole 5 ft. below roof		

Continued over:—

DEPARTMENT OF MINES — TASMANIA

DIAMOND DRILL CORE RECORD

HOLE No.:— 4 | MAP SHEET No. 47 | DISTRICT Fingal

LOCATION OF SITE:— Underground Duncan Coal Mine

At face of No. 13 Bord. as shown on Fingal Mine Plan 7¾ chs. from Stn. 13 on main heading

R.L. OF SITE:— 1506	SITE SURVEY ON MAP No.:—	CORE SIZE:— EX
BEARING OF HOLE:—	AIR PHOTO No.:—	COMMENCED:— 5/1/70
INCLINATION OF HOLE:— 17° below horizontal	DRILL:— CORNWALL COAL CO. N.L.	COMPLETED:— 19/1/70
CO-ORDS. OF SITE:— AMG 584600E 5389500N	DRILLER:— B. Williams	FINAL DEPTH:— 163 feet

66673 M6375