Date			feet bored	Country
1929 Jan	14			Delay Rain
	To			
	19			
	21			
	22	1	10	Clay & Ironstone
	23		17	Ironstone to 18'6"
	24		8	Serpentine
	25		14	Serpentine
	26		12	Serpentine to 59'
			61	
	28			
	29			
	30	2	10'	Clay & Ironstone
	31		15'	Ironstone to 20'
Feb	1		15'	Serpentine
	2		15	
			55	

4795 E 54393 N Ref No 16

Shifting Plant to site

Placing Boiler in position & erecting Plant
Erecting Plant & Commencing No 1 hole
Serpentine from 18'6"
Carrying a good deal of mineral
" " "
From 59' to 61' Sandstone completed
No 1 Bore at 61'
Dismantled plant
Starting Plant to No 2 Site Above
Erected Plant & Commenced boring

Ref No 17
4795E 54393 N