DEPARTMENT OF MINES, TASMANIA—DRILLING RECORD.

7825

Locality: ZEEHAN DISTRICT. Drill: GOLDFIELDS No. 10 DIAMOND DRILL.

Bore No.: 2. Commenced: Completed:

Location of Bore: KAPI LEASE. ZEEHAN DUNDAS LINE.

Co-ordinates of Collar: General AMG Co-ords: 370387 E 5366723 N R.L. of Collar: Not No. 1924

Bearing: Bores not plotted Inclination: DEPRESSED ANGLE 55° Final Depth:

BORE LOG

Date 1958	Footage	Total Depth	From	To	Core	Thickness	Particulars of Core	Details of Ore Intersection
			10	14	AX 4'	4'	Black Slates - Bedding 90° to Bore, Cleavage 75°	
			14	18	3'	4'	Iron Oxide on joints - cleavage - pyrite	
April 11	10'	10'	18	23	2'	5'	"	
" 14	13'	23'	23	31	4'	8'	"	
" 15	11'	34'	31	34	2'	3'	" No pyrite	
" 16	10'	44'	34	39	2'	5'	" Sparse pyrite	
			39	41	2	2	"	
" 17	9'	53'	41	44	1'	3'	" Bedding 0°	
			44	46	6"	2'	"	
" 18	14'	67'	46	48	9"	2'	"	
			48	52	4'	4'	" Cleavage 70°	
" 21	13'	80'	52	56	2'6"	4'	"	
			56	60	EX 2'6"	4'	"	
" 22	9'	89'	60	64'6"	3'6"	4'6"	" Cleavage 60°	
" 24	11'	100'	64'6"	67'	2'6"	2'6"	" Bedding 0°	
			67	71	2'9"	4'	"	
" 28 To 30	REAMING AX TO 100'		71	76	2'	5'	"	
			76	78	6"	2'	" Cleavage - Bdg. 30°	
			78	85	5'6"	7'	" Cl. 35° / Bdg 28° - No weathering	
MAY 1	7'	107'	85	88	1'6"	3'	Black slate - little pyrite	
" 2	8'	115'	88	92	3'6"	4'	" Bdg 30° Cleavage 60°	
" 5	9'	124'	92	100	6'	8'	"	
			100	102	2'	2'	"	
" 6	11'	135'	102	108	2	6'	"	
" 7	REAMING TO AX/133'		108	111	2	3	"	
			111	115	1'6"	4'	"	
" 8	13'	148'	115	116	9"	1'	"	
			116	126	10'	10	" Cl 30° Bdg 30° 121' Fault zone commences	
9	11'	159'	126	128	9"	2'	nearly carbonates - Some Serpentine - Some	
12	12'	171'	128	139	8'6"	11'	pyrite - Section 121'	
13	15'	186'	139	148	8'	9'	Serpentine altering to Carbonates - sparse pyrite	
14	16'	202	148	157	8'9"	9'	"	
			157	171	13'	14'	" Calcite Veins	