490091

DRILL CORE LOG **CREST MAGNESIUM NL**

Tenement Name: RL 8718

Plan-Map Reference:

Co-ordinates: 369035.66 / 5439075.6N Azimuth: Drillers: F. ORTNER Commenced: 15.3.99 Depth: 25.6m Hole No: MB 2.

RL Collar: 143.5m Inclination: VERTICAL Drill Types: MINDRILL 52 Completed: 16.3.99 Casing Left: DPO No's:

Depth From (m)	Depth To (m)	Core Rec (m)	Core Size	Graphic Log	Core description	Sample	From (m)	To (m)	MgO	CaO	SiO2	Al203	Fe203	MnO	SO3	B	Cr	Zn	Cu	Mn	Ni	LOI
0	4.7	NON CORE			ALLUVIAL GRAVELS/CLAY																	
4.7	7.6	100%			Hard white magnesite																	
7.6	10.6	70%			" with pebble filled																	
				●	cavity 7.6 - 8m																	
10.6	13.6	100%			Hard white magnesite																	
13.6	16.6	"			"	Lost H2O		16m														
16.6	18.6	50%		●	broken soft and " (1m cavity at 17m)																	
18.6	21.7	100%			Hard white magnesite																	
21.7	24.4				Part dessimp. magnesite																	
24.4	25.6				"																	
EOH																						