54488

61 Q37

DEPARTMENT OF MINES — TASMANIA

DIAMOND DRILL CORE RECORD

Hole No. 6/60

Drilled by A. DEATH.

Core Recovery

Geological Logging by — J. Jennings

Area of Operation Goliath Cement Bay Railway

Location of Site E of Railway Sec No 1314-37

Date Commenced 16/12/60

Date Completed 16/12/60

Reduced Level of Site abt 1.0' above Blue Datum.

Bearing of Hole ~~Vertical~~

Dip of Hole Vertical.

Bore Depth 30'.

32 050

General AMG Co-ordo: 45 1100 E 5423600 N

Ref No 2026

DRILL RECORD				GEOLOGICAL LOG			GEOLOGICAL SECTION		ASSAY RESULTS				
Date	From	To	Core Recov.	From	To	Description	Core	Sample	Sample No.	From	To	CaCO3	
16/12/60	0	2'6"	yellow	0	2'6	yellow/brown clay.			Grab Samples.				No Core Held.
	2'6"	5'	yellow	2'6	5'0"	ditto + white mottling.			1st Limestone			78.6%.	
	5'	7'	4"	5'	7'	" "					25'	63.0%	
	7'	9'	1'10"	7'	9'	yellow/white clay.					27'	75.3%.	
	9'	11'	2'3"	9'	11'	ditto.					17'	69.1%.	
	11'	12'6	2'2"	11	12'6	ditto.					19'	73.75%.	
	12'6"	15'	9".	12'6"	15'	Blue limestone, jointed, stylolites.					23'	58.0%.	
	15'	20'	4'1"	15'	20'	Massive Blue/grey limestone					29'	66%.	
	20'	25'	2'6"	20'	22'6	banding							
				22'6	25'	Massive limestone							
	25'	30'	yellow	25'	30'	Oolitic limestone.							
						Bore completed @ 30'.							